



Town of Chino Valley  
 Development Services  
 1982 Voss Drive, Chino Valley, Arizona 86323  
 Phone: (928) 636-3480  
 Email: [permitting@chinoaz.net](mailto:permitting@chinoaz.net)

## MANUFACTURED HOME CONTRACTORS CHECKLIST

### THE FOLLOWING INFORMATION MUST BE COMPLETED AND RETURNED TO THE BUILDING DEPT

#### **\*PRIOR TO REQUESTING A FINAL INSPECTION\***

- Provided Town of Chino Valley with soil compaction report.
- Drainage away from home – 6” in 10’ or swale diverting water away from home where appropriate
- Home anchored per DFBLS standards and inspected
- Longitudinal anchors installed (all wind zones).
- Electrical continuity and Electrical polarity \*\*
- Water test 100 psi for 15 minutes \*\*
- Sewer test per DFBLS guidelines \*\*
- Gas test by Town of Chino Valley Building Inspector. \*\*
- Pads, slabs, ribbons poured with 28-day 3000 psi concrete
- Water crossover (if applicable)
- Sewer crossover (if applicable)
- Gas crossover (if applicable) must be quick disconnect
- Pipe and duct support 4’ minimum
- Duct crossover per DFBLS guidelines 1 Y- strap recommended

**\*\* Utilities will be Released at Final Inspection**

**PERMIT #** \_\_\_\_\_

**ADDRESS** \_\_\_\_\_

**PARCEL#** \_\_\_\_\_

HUD/FBB# \_\_\_\_\_

SERIAL # \_\_\_\_\_

INSTALLER NAME \_\_\_\_\_

LICENSE # \_\_\_\_\_

DEALER ADDRESS \_\_\_\_\_

Contractor Signature: \_\_\_\_\_

Date: \_\_\_\_\_